

PWM Expansion Schedule (11-16-23 Update)

ID	Task Name	Duration	Start	Finish
1	AWPF Expansion	1027 days	Thu 7/1/21	Thu 7/3/25
2	Expansion WPA & CPUC	453 days	Thu 7/1/21	Tue 4/4/23
3	Expansion EPA WIFIA Funding	504 days	Thu 7/1/21	Thu 6/15/23
4	Permitting & Compliance	410 days	Mon 8/7/23	Fri 3/14/25
5	AWPF Expansion BOD Report	76 days	Thu 7/1/21	Fri 10/15/21
6	AWPF Expansion Final Design	140 days	Sun 10/3/21	Fri 4/15/22
7	Bid and Award	74 days	Mon 4/17/23	Mon 7/31/23
8	Construction NTP	0 days	Mon 8/14/23	Mon 8/14/23
9	Submittals & Approvals	172 days	Mon 9/11/23	Fri 5/10/24
10	Equip & Material Procurement	254 days	Mon 1/15/24	Fri 1/10/25
11	AWPF Expansion Construction	249 days	Mon 3/4/24	Fri 2/21/25
12	AWPF Expansion Testing & Startup	113 days	Mon 1/6/25	Fri 6/13/25
13	AWPF Substantial Completion	0 days	Sun 5/4/25	Sun 5/4/25
14	Punchlist & Closeout	58 days	Mon 4/14/25	Thu 7/3/25
15	Injection Wells Phase 4	1106 days	Thu 7/1/21	Thu 10/23/25
16	Permitting & Compliance	410 days	Mon 8/7/23	Fri 3/14/25
17	Exploratory Borings	20 days	Mon 11/29/21	Fri 12/24/21
18	DIW-5/6 & Pipeline BOD Report	76 days	Thu 7/1/21	Fri 10/15/21
19	DIW-5/6 & Pipeline Final Design	140 days	Sun 10/3/21	Fri 4/15/22
20	First Bid Period	51 days	Mon 4/17/23	Tue 6/27/23
21	Rebid and Award	39 days	Tue 8/1/23	Mon 9/25/23
22	Construction NTP	1 day	Thu 10/5/23	Thu 10/5/23
23	Submittals & Approvals	157 days	Mon 10/16/23	Fri 5/24/24
24	Equip & Material Procurement	323 days	Mon 1/15/24	Fri 4/18/25
25	Well Site & Perc Pond Grading	372 days	Mon 11/13/23	Sat 4/26/25
26	DIW-5/6 Well Construction	161 days	Mon 6/17/24	Fri 1/31/25
27	Interconnect Pipeline Construction	127 days	Mon 3/18/24	Fri 9/13/24
28	Interconnect Pipeline Tie-In	0 days	Mon 8/19/24	Mon 8/19/24
29	Eastern Pipeline Construction	212 days	Mon 2/19/24	Fri 12/13/24
30	Eastern Pipeline Testing	72 days	Mon 11/11/24	Fri 2/21/25
31	DIW-5/6 Pumps, Elec., & Controls	137 days	Mon 1/20/25	Fri 8/1/25
32	DIW-5/6 Testing & Startup	70 days	Fri 6/13/25	Fri 9/19/25
33	DIW-5/6 First Injection	0 days	Mon 8/25/25	Mon 8/25/25
34	Punchlist & Closeout	74 days	Mon 7/14/25	Thu 10/23/25

Project: PWM GWR Summary
 Date: Thu 11/16/23

AWPF Expansion
 Injection Well Ph 4

AWPF Expansion/W Well Ph 4 Summary
 Injection Well Ph 4 Summary

PWM Expansion Milestones
 Injection Wells Phase 4 Milestone